

Grand Teton Music Festival's Walk Festival Hall Preservation Project Complete Summer 2007

Progress Report for Week 5 ~ 10.6.06

PROJECT SCHEDULE

June 07 PROJECT COMPLETE Landscaping Memorial Garden	
May 07 Sound Wall Concrete sidewalks Exterior decking Steel shingles & siding	
April 07 Wood siding Remobilize for external work Stone veneer	
March 07 Complete painting Interior flooring & finishes Stage flooring	
February 07 Mechanical systems Wall ceilings Start painting stage	
January 07 Complete overhead Work in hall/stage Continue mechanical work New walls & ceilings	
December 06 Interior framing & insulation Mechanical upgrade Interior demolition	
November 06 Demobilize for start of ski season Re-roof lower Portion Panel completion	
Oct 06 Start upper roof panels Start new vestibules & washrooms	
Sept 06 Start wood trim Erect wall panels Demolition	



Trim on the Hardiplank Panels continues to be installed on the South side of the Hall. A trim crew on the North side will commence next week.



Concrete footings have been poured for the bathroom expansion. Forming is in place for the foundation wall which will be poured soon.



Concrete footings have been poured for the North Vestibule.



The East roof is being stripped of its old roofing materials. A layer of moisture protection is being added as the demolition continues. Insulation roofing panels will be in place starting next week.

NEXT WEEK: Start demolition on stage floor!

The Walk Festival Hall Preservation Project is a collaboration of [Berlin Architects](#), [Big-D Signature](#), [Jaffe-Holden Acoustics](#), and [AK&A Project Management](#).

For more information contact the Grand Teton Music Festival at 307.733.3050.